



CONSTRUCTION OF MODERN MEDICAL-
DIAGNOSTIC COMPLEX
NATIONAL CHILDREN'S SPECIALIZED HOSPITAL
“OKHMATDYT”

AS OF 03.12.2015



ЦЕНТР ПРОЗОРОСТІ
БУДІВНИЦТВА

GENERAL INFORMATION

- Contract customer – SE "Ukrmedproektbud"
- General Contractor – LLC "Altis - Construction"
- Construction address – 28/1 Chornovola street, Kyiv
- The cost of construction and assembly work – UAH 280 114 284,97, VAT included. (dynamic price)
- The cost of delivery and installation of equipment – UAH109 865 278,82, VAT included.
- Deadline – 25.12.15 (subject to execution of all the obligations assumed)
- Term of supply of the equipment – no later that 29 July 2016 (subject to execution of all the obligations assumed)


INFORMATION ON THE STATUS OF CONSTRUCTION

- Committee work on the building and engineering systems condition survey
 - 16 expert examinations in the working committees performed
 - 14.11.15 commencement of decoration works
 - 02.12.15 commencement of instalment o the heating system, ventilation system and air conditioning
 - 02.12.15 commencement of instalment of the frames for bored piles
 - 02.12.15 commencement of works with internal plasterboard partitions



REGISTER OF WORKING COMMITTEES ON THE BUILDING AND ENGINEERING SYSTEMS CONDITION SURVEY

№	Focus area	Start of the committee work	Finish of the committee work	Committee report submission	Commencement of works
1	Decoration works (block D)	10.11.2015	12.11.2015	13.11.2015	14.11.2015
2	Heating system, ventilation system and air conditioning (block D)	23.11.2015	27.11.2015	01.12.2015	02.12.2015
3	Roofing of the building	23.11.2015	27.11.2015	01.12.2015	з 07.12.2015
4	Roofing parapets	27.11.2015	30.11.2015	30.11.2015	
5	Linac bunker construction	11.11.2015	25.11.2015	07.12.2015	
6	Underlayment (block D)	23.11.2015	4 weeks		



ЦЕНТР ПРОЗОРОСТІ
БУДІВНИЦТВА

REGISTER OF WORKING COMMITTEES ON THE BUILDING AND ENGINEERING SYSTEMS CONDITION SURVEY

№	Focus area	Start of the committee work	Finish of the committee work	Committee report submission	Commencement of works
7	Design of mechanisms door pull to the bunker	19.11.2015	19.11.2015	03.12.2015	
8	Translucent facades	23.11.2015	6 weeks		
9	Ventilated facades	23.11.2015	6 weeks		
10	Grounding of sensitive equipment	12.11.2015	26.11.2015	02.12.2015	
11	Fire protection systems (block D)	13.11.2015	20.11.2015		



ЦЕНТР ПРОЗОРОСТІ
БУДІВНИЦТВА

REGISTER OF WORKING COMMITTEES ON THE BUILDING AND ENGINEERING SYSTEMS CONDITION SURVEY

No of the Committee	Focus area	Start of the committee work	Finish of the committee work	Committee report submission	Commencement of works
12	Power supply systems and lighting (block D)	16.11.2015	30.11.2015		
13	Water and sewage systems (block D)	17.11.2015	24.11.2015		
14	Low voltage systems (block D)	17.11.2015	24.11.2015		
15	Frames for bored piles (block D)	23.11.2015	27.11.2015	01.12.2015	02.12.2015
16	Internal plasterboard partition (block D)	23.11.2015	27.11.2015	01.12.2015	02.12.2015

